

Long Sands Bathhouse Meeting Schedule

Revised: July 7, 2016

Project Milestone	Completion Date	Revised
Authorization to Proceed	Done	
Data Collection	Done	
Project Kickoff Meeting	Done	
DEP Meeting	Done	
Bernstein - Shur Meeting	Done	
ME DOT Meeting	Done	
Submittal of Prescriptive Right Letter	Done	
Building Committee Meeting	Done	
Preliminary Design Report	Done	
Building Committee Meeting 5-12-16	Done	
Public Participation Meeting (2)* 5-19-16	Done	
Submittal to Selectmen	Done	
Sketch Plan Submission to Town	Done	
Approval Letter from Selectmen	Done	
Three Concepts Prepared	Done	
Building Committee Meeting 6-2-16	Done	
Sketch Planning Board Meeting (1)**	Done	
Submit DEP Permit	Done	
Building Committee Meeting 6-27-16	Done	
Preliminary Plan Submission to Planning Board	Done	
Public Participation Meeting (3) 6-30-16	Done	
Selectmen's Meeting (2)	Done	
Preliminary Plan Submission to Town	July 7, 2016	
Building Committee Meeting 7-12-16	July 12, 2016	
Preliminary Planning Board Meeting (2)	July 28, 2016	
Receive DEP Permit	Second week in August	
Final Plan Submission to Town	August 11, 2016	
Selectmen's Meeting (3)	August 22, 2016	
Final Planning Board Meeting (3)	August 25, 2016	
Bidding Documents	September 15, 2016	
Bid Opening		
Bid Award		
Selectmen's Approval		

*Notification date for all meetings scheduled by Town and Notices sent out by Town

**Submittal date for Planning Board submissions are three weeks in advance unless otherwise approved