

Section 4 - Schedule

Project Milestone	Completion Date	Revised
Authorization to Proceed	Done	
Data Collection	Done	
Project Kickoff Meeting	Done	
DEP Meeting	2 nd week in May	
Bernstein - Shur Meeting	Done	
ME DOT Meeting	Done	
Submittal of Prescriptive Right Letter	Done	
Building Committee Meeting	Done	
Preliminary Design Report	Done	
Building Committee Meeting	May 12, 2016	
Public Participation Meeting (2)*	May 19, 2016	
Submittal to Selectman	May 23, 2016	
Sketch Plan Submission to Town	May 26, 2016	
Approval Letter from Selectmen	Done	
Three Concepts Prepared	Done	
Building Committee Meeting	June 2, 2016	
Sketch Planning Board Mtg (1)**	June 9, 2016	
Submit DEP Permit	2 nd week in June	
Building Committee Meeting	June 27, 2016 (Monday)	
Public Participation Meeting (3)	June 30, 2016	
Selectman's Meeting (2)	June 27, 2016	
Preliminary Plan Submission to Town	July 7, 2016	
Preliminary Planning Board Mtg (2)	July 28, 2016	
Receive DEP Permit	2 nd week in August	
Final Plan Submission to Town	August 11, 2016	
Selectman's Meeting (3)	August 22, 2016	
Final Planning Board Meeting (3)	August 25, 2016	
Bidding Documents	September 15, 2016	
Bid Opening		
Bid Award		
Selectman's Approval		

*Notification Date for all meetings scheduled by Town and Notices sent out by Town

**Submittal Date for Planning Board submissions are 3 weeks in advance unless otherwise approved