

Section 4 - Schedule

Project Milestone	Completion Date	Revised
Authorization to Proceed	February 6, 2015	February 24, 2015
Data Collection	February 11, 2015 (Starts)	February 24, 2015 (Starts)
Project Kickoff Meeting	March 6, 2015	March 10, 2015
DEP Meeting		March 19, 2015
Bernstein - Shur Meeting		March 20, 2015
ME DOT Meeting		March 27, 2015
Submittal of Prescriptive Right Letter		April 13, 2015
Building Committee Meeting (1)		April 15, 2015 Thursday
Preliminary Design Report	March 20, 2015	May 6, 2015
Building Committee Meeting (2)		May 14, 2015 Thursday
Public Participation Meeting (1)*	April 22, 2015	May 21, 2015 Thursday
Sketch Plan Submission to Town		May 21, 2015 Thursday
Selectman's Meeting (1)	April 20, 2015	June 1, 2015 Monday
Approval Letter from Selectmen		June 10, 2015
Three Concepts Prepared		June 11, 2015 Thursday
Sketch Planning Board Mtg (1)**	May 21, 2015	June 11, 2015 Thursday
Preliminary Design (Internal Sch)	May 24, 2015	June 15, 2015
Submit DEP Permit		July 2, 2015
Building Committee Meeting (3)		July 9, 2015 Thursday
Selectman's Meeting (2)	September 7, 2015	July 20, 2015 Monday
Receive Prescriptive Rights Letter		July 22, 2015
Preliminary Plan Submission to Town		July 23, 2015 Thursday
Public Participation Meeting (2)	June 3, 2015	July 30, 2015 Thursday
Preliminary Planning Board Mtg (2)		August 13, 2015 Thursday
Final Design (Internal Sch)	September 1, 2015	September 1, 2015
Receive DEP Permit		September 3, 2015
Final Plan Submission to Town		September 3, 2015 Thursday
Selectman's Meeting (3)		September 14, 2015 Monday
Public Participation Meeting (3)		September 17, 2015 Thursday
Final Planning Board Meeting (3)	September 17, 2015	September 24, 2015 Thursday
Bidding Documents	October 15, 2015	October 15, 2015

*Notification Date for all meetings scheduled by Town and Notices sent out by Town

**Submittal Date for Planning Board submissions are 3 weeks in advance unless otherwise approved